

Aug 1849 Ship Enterprise of New Bedford New City Agent
 1849 Built in Portsmouth in 1847 2 Decks 29' Dms 17 ft 6 in. Copper
 2 Chains 12' 1/2. Auch good Rigging & Sail good. Rel. 42

Rebuilt in New Bedford in 1848 - Ceiling out from top to below lower
 deck frame new in 1844 - Calked Shear and Sheath in 1842 -
 New main & mizen mast top Calked bottom copper Ship put in
 Jan order in 1848 - In May Top Calked Bottom
 Copper. Ship put in fair order.
 In Aug 1849 had 50 new timbers & 6 new transoms and
 Calked to new in lower hold all about the Mizzen Mast.
 Keel & bottom refastened a piece of New Keel from lower hold
 deck & mizen refastened. Ship Calked all over. Bottom
 Calked. Sheath and Copper. Ship now in fair order.
 In June 1851 had Top calked and a few shutes of copper put
 on the Bottom Sheath to be good for a short voyage.
 In the spring of 1852 had new timbers outside the old ones from stern
 to Bulk head. New timber bolted to upper deck frame from bulkhead
 forward. New timber to light water mark. New plank from lower
 bolting streak to plank line. New stem plank inside and out.
 New outside counter timber. New lower deck plank forward the foremast
 and put new lower deck deck frame. New hook-below the
 lower deck all new top and upper deck frame. New bowsprit, bit, pull
 and 4 new planks. New deck lay 1/2 inch wide 1/2 ft longer. Bottom sheath and copper
 July Ship Enterprise of New Bedford New City Agent
 1849 Built in Portsmouth in 1847 2 Decks 29' Dms 17 ft 6 in. Copper
 2 Chains 12' 1/2. Auch good Rigging & Sail good. Rel. 42

Sheath in 1847. Copper in 1844 - In 1847 Ship calked
 all over Sheath and Sheath & coppered ship
 put in first rate order - In Sep 1851 had new
 Bottom Copper put in good order Bottom coppered.
 In 1853 had new outboard plank above the waste
 bolt deck frame refastened calked all over
 Bottom Sheath & coppered ship in fair order.
 Jan 1854 had Top Calked and put in
 good order - Bottom coppered - Ship appears to
 be in good order - On May 1864 Sheath
 in bottom around the bows around bottom
 coppered - Wood ends calked

July 1849 Ship Enterprise of New Bedford New City Agent
 1849 Built in Portsmouth in 1847 2 Decks 29' Dms 13 ft 6 in. Copper
 2 Chains 12' 1/2. Auch good Rigging & Sail good. Rel. 42

Rep in bottom and a new top calked Sheath & Copper New -
 Feb 1857 had bottom coppered ship put in good order
 New upper deck of frame. Ship in good order. In the fall
 of 1851 had 50 new timbers in lower hold had new
 water and Bottom plank to light water mark
 calked all over Bottom sheath & coppered

1849
 June

Ship Enterprise of New Bedford New City Agent
 1849 Built in Portsmouth in 1847 2 Decks 29' Dms 13 ft 6 in. Copper
 2 Chains 12' 1/2. Auch good Rigging & Sail good. Rel. 42

Thoroughly rep 92 timbers put in lower hold new calk in lower hold
 Bottom Sheath in 1840 - Top Calked Sheath on bottom ship bottom
 copper Ship put in fair order New -

In February 1847 Ship calked all over. Bottom calked
 and sheath and coppered. Ship spare & Rigging
 all in good order. - In 1851 had new outboard
 plank from below the bend up. New copper deck
 plank line. Rails. Bree & stem. Ship top put in
 first rate order. Bottom Coppered. In July 1853 ship
 calked all over. Bottom sheath & coppered. and
 put in first rate order. - In April 1854 had top &
 decks calked and Bottom coppered. Ship in first rate order.
 In 1855 had new upper deck and about 40 new
 upper deck frame beams. Deck frame refastened
 New water ways & 2 standing knees put in between
 decks extra. Ceiling in lower hold refastened. Timbers
 in lower hold board all timbers board found good.
 Ship calked all over and put in good order.
 Bottom Coppered in the ship to light water mark
 new main mast. Spars & Rigging in good
 order