

Revised into a Register in 1859
 Bark President of New Bedford, Richmond & Son
 Built in Matlapoisett in 1818. 3 dks 398 tons
 Coppered 1st Dec 1846 each Anchor 1400 lbs Rate A 3 1/2
 In 1848 cutting out of lower hold to thick streaks,
 all bad timbers removed in lower hold; new
 lower deck, new upper deck & frame. new
 top, new keels. In 1853 new planks on bottom
 from keels to keel. In Aug 1855 had her keel
 refastened, new ceiling from the thick streaks
 to keelson, caulked all over bottom sheathed
 & coppered ship appears in very fair order
 In Augt. 1859, had her top caulked and put
 in fair order - bottom coppered - ship appears
 to be in good order. Transferred to Page 295
 (See Page 295)

New Bedford
 Clipper Bark Elliot to Cowden of Dartmouth
 A.R. Snicker Agent Built in Dartmouth
 in the fall of 1855 280 Long 2 Decks Coppered
 1st Dec 1855 1383 & 1300. 2 chains 1891 lbs
 Rate A. No 1.

Built sheathed & coppered in
 Dartmouth in the fall of 1855.
 In April 1860, had her bottom coppered - two new
 masts - Bark put in good order.

Bark Emily Jay of New Bedford, B. Richman
 Built in Chichester in 1832. 2 dks 387 tons
 Coppered 1st Dec 1846 1 1/2 & 1 1/4 Anchors good Rate A 3 1/2

In Nov 1855 had a streak of ceiling out
 of lower hold nearly the whole length of
 ship. timbers found sound & good. ceiling
 refastened. lower deck put in good order
 & caulked nearly a new upper deck
 the frame found good. nearly all new
 outboard plank plank about the waist
 timbers found good. bottom plank
 re-picked & greenmarked where needed
 spars put in good order new chains
 new fore & main lower rigging. ship
 caulked all over bottom sheathed & coppered
 & coppered the ship appears to be sound
 strong & good for one of her age

Bark Eben Dodge of New Bedford
 Built in Pembroke Mass in 1857 221 tons
 Coppered 1st Dec 1857 1 1/2 & 1 1/4 Anchors good Rate A 1 1/2

In Dec 1858 caulked all over bottom
 sheathed & coppered in Beverly on a point
 in fair order for a voyage
 In Sept. 1860, top caulked bottom coppered
 new fore & main rigging - Bark appears to be
 in good order. In Nov 1861 caulked
 all over bottom sheathed & coppered Bark
 put in fair order