

July 1845 Ship Rosseau Of New Bedford Geo Howard Agent
 1845 Built in Portsmouth 1841 2 Sts 3d Stm 16 ft 6 in. Copper
 2 Chams 12 ft 6 in. Anch 12 ft 6 in. Rigging Fair Rate A2

Rebuilt top and bottom made nearly as good as a new ship call
 Sheath and Copper in 1845 - In March 1849 Bottom copper
 and ship put in good order. In Sept 53
 had 60 new timbers put in lower hold
 and new walls all around ship
 caulked all over Bottom sheath and
 coppered ship put in good order

In Aug 57 had her bottom coppered ship put in good order
 In July 1863, caulked all over, bottom sheath
 and coppered - put in fair order and rigged
 into a Bark - In August 1866 haul her top
 caulked, bottom coppered put in good order

1845 Ship Rosseau Of New Bedford B. Beckson
 Oct Built in Portsmouth in 1832 2 Sts 3d Stm 16 ft 6 in. Copper
 2 C.C. 12 ft 6 in. Anch 12 ft 6 in. Rigging Fair Rate A3

Repaired in N. York made a fair vessel of in 1843. In
 1845 had ceiling out of hold & Printer from a small
 Calca new, caulked all over, then armed & rig
 rigged into a Stern, Rig. vessel put in fair order
 for a voyage

March 1846 Bark Rhine of New Bedford C.C. Jones Agent
 1846 Built in Plymouth 1826 2 Sts 14 ft 6 in. 12 ft 6 in. Copper
 2 C.C. 12 ft 6 in. Anch 12 ft 6 in. Rigging Fair Rate B2 1/2

In 1846 repaired in lower hold. Twenty new timbers, bottom
 in good order. Had nearly all new top timbers, new plank
 outside from walls up. New stanchions, new rails, new bows,
 new stem, new upper deck frame, caulked all over.
 Bottom sheathed, sheathed & coppered. Ship put in
 good order for some time. In 1848 top caulked
 Bottom coppered had several days knees put under
 upper deck

Bark Roscius of New Bedford -

In March 1865 put in good order for a short voyage
 In Oct 1866 had a new lower deck and nearly
 new frame lower deck frame refastened, top
 caulked, ship in fair order copper on the
 bottom patched. Ship in fair order for a short voyage

July 1846 Bark Roscius of New Bedford H. Houlind Agent
 1846 Built at Duxbury in 1825 2 Sts 3d Stm 16 ft 6 in. Copper
 2 C.C. 12 ft 6 in. Anch 12 ft 6 in. Rigging Fair Rate A3

In 1846 had 30 new timbers in lower hold, had 4
 new streaks above the mast. Plank sheath, stanchions
 rails, bows & stem new. Caulked all over bottom sheath
 named sheathed & coppered ship put in good
 order. Rigging 7 years old. Good. May 1850. Top caulked
 and put in good order. Bottom coppered. Rigged into a ship.
 In April 1854 top & bottom caulked. Bottom sheathed
 & coppered. Ship put in fair order for a voyage.

In July 1857 had new upper deck - top caulked.
 and bottom coppered - Bark put in fair order.
 In Sept 1861 had new ceiling lower hold from
 abrest of fore hatch to the after hatch from keelson up
 new clamps under the lower deck. Timbers found
 good in lower hold. Caulked all over Bottom
 sheathed & coppered. Bark appears to be in fair order

In Feb 1863, had put new lower deck
 22 hanging knees under upper deck frame
 Bends caulked and sheathed - decks
 caulked - Bark appears to be in good order
 In Feb 1864 - Copper on bottom put in good order
 Bark in order for 12 months - see above