

# Schooner U.S. of Fairhaven

Damon & Judd Agents Built in Maine 1855  
77 tons Burthen Copper & Iron fastened 2cc  $\frac{1}{16}$  &  $\frac{1}{8}$   
Anchors Heavy - one deck - Rates A 2

## Remarks

In April 1867 had nearly all new timbers  
forward of the foremast in hold nearly  
all new aft of the mainmast and all  
that were needed between the main & foremast  
new coiled all except the floor Schooner put  
in good order caulked all over Bottom cemented  
sheathed & coppered new foremast and rigging  
all put in good order

In Oct. 1868 Had her masts shortened  
five feet and in fair order

## "Brought forward from page 135."

In September 1869 Timbered round the bow flush  
with the main stem had several fore hoods had 20  
new timbers put in lower hold forward of the foremast  
Vessel put in good, refastened and recaulked and sheathed  
forward of the fore chains vessel coppered and put in  
good order.

# Barb Edward Everett of N. Bedford

Edwin Allen & Son Agents Built in Medford Mass  
220 tons Burthen Copper & Iron fastened  
Chains & anchors fair Rates A 2

## Remarks

In May 1867 repaired and put in good  
order had an entire new stern caulked all  
over Bottom cemented sheathed & coppered

In October 1869 Had new Bullworks, top put in  
good order. Bottom Coppered, Had all new Masts  
and a new bowsprit. Barb put in good order.