

Ship William & Henry of Fairhaven 29 July 1861
 Built in New Bedford in 1818 261 tons 2 cc 17/16
 Coppered at New Bedford 3 dks Rate A2

In 1853 had an entire new top except her
 decks & frames both deck frames refastened.
 New wales, some new plank below the wales
 Ship caulked all over bottom sheathed & copp
 In March 1860 top caulked, bends caulked &
 & sheathed. Some sheathing put on bottom
 where injured by ice. Bark put in good
 order. Bottom coppered.

In Oct. 1864, had new ceiling in lower
 hold forward of foremast - ceiling repaired
 in lower hold from keelson to six feet
 from lower deck with green oak - timbers
 found sound - caulked all over bottom
 sheathed and coppered - Ship put in
 fair order. In March 1869 Had several
 new beams in lower deck from
 Bark put in fair order and coppered
 in April 1870

Bark Henry Fair of New Bedford

John Gordon & Co. agents. Built in New Bedford in 1855.
 353 tons. Cop. fastened 2 cc 17/16 inch thickness in
 1750 and 1857. 2 dks Rate A1

Given this & cop in June 1855
 In Sept. 1859, had her wood ends forward
 and aft caulked - bottom sheathed & coppered.
 In Aug. 1864, had one half new copper put
 on bottom - Bark appears to be in good order
 for a short voyage. In April 1866 top caulked
 & sheathed & wood end seams caulked. Bottom
 coppered ship in good order.
 In Sept. 1868 Had Top caulked & bottom
 coppered Ship put in good order.

Bark
 Ship Hudson of Fairhaven

M. W. W. Built in New York in 1812
 360 tons Cop. fastened 2 dks 2 cc 17/16
 Ancho good Rate A3

In Oct 1855 had her ceiling out of lower hold
 forward of foremast, & new timbers put in
 ceiling in lower hold repaired and timbers found good,
 wales repaired, all new outside plank above
 the wales, new upper deck and some new beams,
 new water ways and plank sheathing, new sails,
 new bows and new stern, Ship caulked, sheathed,
 & coppered & put in good order. In June 1859,
 had some new wales - some repairs about the
 top - top put in good order. Bottom coppered. Bark
 appears to be in fair order. Caulked, sheathed
 & coppered. In May 1863, had 73 timbers put
 in after hold - bows in lower hold and had several
 strakes of ceiling taken out forward and amidships
 timbers found sound - top and bends caulked
 bottom coppered - Bark appears to be in good order.