

Ship *Wm Wiley* of New Bedford - W. Wiley
Agent - Built in New Bedford in 1863 - 845 tons
Copper fastened (Centric) 2 Chains $1\frac{3}{4}$ & $1\frac{1}{2}$
3 Anchors - 3200 - 3400 - 5000 lbs. 2 Decks - Rat
A. 1

Built caulked & coppered in Decr. 1863

111

Scho. *Wm Carlton* of Sandwich -
Built in Sandwich in 1864 - 220 tons
Iron fastened - Chains large - Anchors heavy
1 deck - Rate A. 1 Centric -

Built caulked, rigged and sailed
in the Spring of 1864.

Brig *M. Shephard* of New Bedford
Agent, A. H. Titter, built in Salem, 1850. Built in 1855
Tons fastening copper iron. Chains $1\frac{1}{2}$ & 1 inch
Anchors fair. Deck 1. Rate A. 2.

Remarks.
In the winter of 1866 caulked and coppered.
Feb 1867 copper on her bottom repaired and put in order
July 1867 had her top caulked and put in fair order

Back Monticello of New London - Richard
J. Chapell Agent - Built in Massachusetts in
1841 - 355 tons copper fastened 3 C.C. - $1\frac{1}{2}$ & $1\frac{1}{4}$
9 $1\frac{1}{4}$ - 3 Anchors - 3650 - 2200 & 1800 lbs. 2 decks
Rate A. 2 $\frac{1}{2}$

Bought at New London from Anniston
in 1869 - Fitted at New London 1860 -
bottom caulked sheathed and coppered - new
main rigging, new amastars &c - put in complete
order - In June 1862 fitted for ice
navigation - heavy pointers in fore hold, well
bolted and braced across - covered outside from
middle waist down 10 feet with 2 inch Oak plank
put on over the sheathing - the copper left on
below the Oak sheathing & filled in with timber
each side of the stem, and thoroughly rounded
around the bows - One half new lodging
knees in lower deck frame of lower deck frame
repartoned - new standing knees between decks
lower deck &c - spiked - ceiling in lower hold
and between decks repartoned - Masts and
rigging in good order - from all appearances
the ship is in as good order for ice navigation
as any vessel examined.

Scho. *Monitor* of Wareham - Tobey Agent
Built in Wareham in 1837 - 112 tons - Iron
fastened - Chains fair - Anchors fair - One
Deck - Rate A. 2 $\frac{1}{2}$

In 1837, had nearly all new timbers in
hold - ceiling all new - caulked and put
in fair order at that time - On Oct. 1863
had all new plank put in bottom below the
waist - bottom caulked and painted. Deck
put in good order