

Expenses at Weehawken for May which do not vary with yardage.

General Superintendence,	\$1424.50
Plant Running,	3256.00
Lighting,	407.00
Plant Depreciation,	<u>1058.20</u>
	\$6145.70

Total Cost per Cubic Yard.

Labor and material for blasting, drilling, mucking and disposal as above,	\$2.73 per cu. yd.
General Superintendence, plant, depreciation and other expenses,	<u>1.47</u> " " "
	4.20
10% Contingencies,	<u>42</u>
	\$4.62 " " "

Contractor's Organization.

The contractor's organization, being an important factor in the rate of progress of the work, a short description of it is necessary.

A General Superintendent had charge of the whole work. Under him were three walking bosses, one in charge at each base of operation. Next comes a heading foreman for each tunnel or point of attack. Under him are the drill foreman and muck foreman who have direct charge of the men.

The men are worked in 10 hour night and day shifts. Pay-day comes every two weeks, followed by a non-working Sunday.