1787 James Chester

SIDE ONE

Mr. James Chester To Geo. Harbaugh Dr.

Brought forward		£48-2-10	£336	8	9
Passage & Kitchen Cont.d					
To 2 Square & 20 1/2 ft. rough partition	@6/	13-3			
To 8 1/2 ft. Mantle Shelf	9d	6-0½			
To Kitchen Dresser & Shelves		17-0			
To Step Ladder 12 Steps with plain Banaster		11-3			
To Trim door Casing		5-6			
To 6 Steps from passage to the House	3/6	1-1-0			
To 4 Square 196 ft. 5/4 flooring	16/8	3-11-4			
To 15 do. & 48 do. framing Gallopping Joist	6/-	1-12-9			
To 28 ft. rough partition	6/-	17-2			
To 4 Batten doors with Casing	9/6	1-18-0			
To 1 days work for Steps & for rough wash Board		7-6			
To 4 Window frames & Sashes. 4/6 Sash @ 8d		1-5-8			
To 103 ft. flooring & Joist	20/8	1-19-6			
To 133 ft. rough partition	6/-	8-0			
To 80 1/2 ft. plain Wash Board	3d	1-0-1½			
To 10 1/2 ft. Single Architrave	5d	4-1½			
To Jamb Casing 2 doors with Ovalo	10/	1-0-0			
To 2 plain Batten doors	6/6	13-0			
To 45 ft. plain Shelving	2d	7-3	6	7	0½
Meat House					
To 315 ft. roofing	24/-	3-15-8			
To 30 ft. Boxing	6d	15-0			
To 22 ft. Trough Board	2d	7-0			
To Cupola & Finish		17-0			
To 24 ft. Gallopping Joist	6/	14-4			
To rough door frame & door lined		7-6			
To Window frame & Shutter		6-6	4	3	0
Milk House					
To 3 ft. roofing	24/	4-2-0			
To 19 ft. framing & rough Weather Boarding	14/	1-7-0			
To 1 rough Batten door & Casing		6-6			
To 1 Window & Shutters		7-6			
To 2 steps Ladders & Steps each	7/6	15-0			
To 73 1/2 ft. rough floor & Joist	12/-	8-10			
To a box for the well		3-9			
To frame & Windlass for ditto		5-0			
To 1 days work at the stone of the piazza		7-6	8	3	1
		£419	1		10½
Carried forward					

To 21 1/2 ft. Balastrates on the Top of the House	@20d	5-19-2			
To rough floor in ditto	6/6	6-6			
To Bulkhead door & rough steps in ditto		1-12-6			
To 18 Square & 56 ft. roofing	25/-	23-4-0			
To 69 1/2 ft. Perch Boards	2d	11-[illegible]			
To a step ladder 11 steps Casing the hole & Trap door from Cock loft to Garret		[illegible]			
To 12 Squ.re & 60 ft. 5/4 Garret flooring (Common)	[illegible]	10-10-[illegible]			
To 13 do. & 65 1/2 ft. framing Gallopping Joist	8/4	5-11-[illegible]			
To 1 do. & 63 1/2 ft. rough partition	6/-	9-11-[illegible]			
To 3 do. & 21 1/2 ft. furring for plaistering	3/-	9-8			
To Jamb casing & Sash 3 Windows. 2.12.ft. 15 lights	8/4	1-5-0			
To 3 Oak Window frames	2/6	1-17-6			
To 1 Chimney piece		1-2-6			
To 100 ft. Single Architrave	5d	2-1-8			
To rabbet casing four doors	2/-	8-0			
To 4 Batten plain doors	6/6	1-6-0	57	16	11
Second floor					
To 11 Square & 41 ft. 5/4 flooring plank Slit	22/6	12-16-[illegible]			
To 11 do. & 41 ft. Gallopping Joist	8/4	4-15-[illegible]			
To 156 1/2 ft. Wash & Chair Board	3d	5-4-[illegible]			
To 31 ft. Wash Board	3d	7-[illegible]			
To 302 ft. dble. Architrave	5d	8-16-2			
To 73 1/2 ft. Single ditto	5d	1-[illegible]			
To 221 1/2 ft. Single Cornice	15d	13-16-[illegible]			
To 12 square rough partition	6/-	3-12-[illegible]			
To Jam lining 3 doors	4/6	13-[illegible]			
To 6 Closet door frames	4/6	[illegible]			
To 216 ft. plain shelving in 4 Closets	2d	2-[illegible]			
To 82 ft. Closet lining	[illegible]	[illegible]			
To 45 ft. plain Shelving in 2 Closets	[illegible]	[illegible]			
To 40 ft. Closet lining	1/2	3-0			
To 40 pannals in Closet doors	3/6	7-0-[illegible]			
To 2. 6 pannal doors double Work	4/6	2-[illegible]			
To 1. 6 do. do. Single do.	3/-	18-0			
To Jamb Lining 9 Windows	4/6	2-0-6			
To Sash do. 9 do.	2/6	1-2-6			
To 8 pr. Inside Shutters 6 pannal & leaf each	20d	8-0-[illegible]			
Carried forward		£78-13-[illegible]	57	16	11