19

MD . . 504

HALETHORPE, MD
JUNE 1930

55 19

SEWING BLDG (P.19) "X" DEC. 1941

JESSUP
ANNE ARUNDEL COUNTY

STATE OF MARYLAND
REFORMATORY FOR
WOMEN.

Located 10 Miles S.W. of Halethorpe Post Office

STATE OF MARYLAND BOARD OF WELFARE

MARYLAND HOUSE OF CORRECTION

WATCHMAN & GUARDS, PROPRIETARY SERVICE. POWER: ELEC. (U.E.P.)
FUEL: COAL. PRIV. WATER SUPPLY FROM LITTLE PATUXENT RIVER TO 1,250,000 GAL. RESERVOIR, ELEV'D. 30' PUMPED TO RESERVOIR BY 2- FAIRBANKS-MORSE CENTRIF. PUMPS. 250,000 GALS. PER. DAY EA. & 1-AMERICAN WELL PUMP-CAPY. 1,000,000 GALS PER. DAY. THENCE PUMPED BY 1-FAIRBANKS MORSE PUMP-CAPY. 700,000 GALS. PER. DAY. & 1-PENNA. PUMP. CAPY. 1,000,000 GALS. PER. DAY. THRU. 8" MAIN TO 30,000 GAL. RESERVOIR AT PUMP. HO. TWO AMERICAN WELL PUMPS-CAPY. 500,000 GALS. PER. DAY & 1 WESTINGHOUSE STEAM PUMP CAPY. 1,000,000 GALS. PER. DAY. PUMP TO 500,000 GAL. STEEL W.T. ELEV'D. 65' & 500,000 STEEL W.T. ELEV'D. 70' GRAVITY & DIRECT PRESSURE TO 34 THS. ON PREMISES. WATER SYST SUPPLIES SURROUNDING AREA WITH 18 MOOL. THS. 1500' 2½" HOSE, ORDN TRUCK 750 G.P.M. HALE PUMP 750 GAL. BOOSTER TK. 1000' 2½" HOSE. 500' 1½" HOSE & HOSE AS SHOWN. FILTRATION PLANT CAPY. 1,000,000 GALS. PER. DAY.

JESSUP FIRE DEPT. LOCATED ABOUT ½ MILE NORTH OF ADMINISTRATION BLDG. 2 MEN FULLY PAID. CHIEF ONE ASST. CHIEF & 18 MEN VOLUNTEERS 1-AMERICAN LA FRANCE 750 G.P.M. PUMPER. WITH 400 GAL. BOOSTER TANK 1200' 2½" HOSE & 500' 1½" HOSE. 1-U.S. FIRE PUMP CO. 750 G.P.M. PUMPER WITH 100 GAL. BOOSTER TK. 1000' 2½" HOSE & 500' 1½" HOSE FIRE ALARM BY TELEPHONE & ELEC. SIREN ON FIRE STA. NO EXPOSURE ANY SIDE.

(S-453 A)

SCALE 100 FT. TO ONE INCH