(5581) BALTIMORE, MD. VOL. 4.
387
NEW SHEET
NOV. 1922

MAR -5 1923
©CLF 42152
Baltimore V4
MAR 387 1922

MAR 17 '23
Library of Congress

Northwest Branch of Patapsco River

385

MOLASSES TANK 46.

43. STORAGE TANKS (Fire Proof Constr'n)

BARREL HO.

CONC. PLATFORM

D.H. 200' 2½" HOSE IN UNDERGROUND HO

10" W. PIPE

AMERICAN SUGAR-REFINERY-REFINING CO.

4 NIGHT & SUNDY WATCHMEN. 4 APPROVED CLOCKS
85 STATIONS. HOURLY ROUNDS - ORGANIZED FIRE DEPT.
14 MEN - DRILLED REGULARLY. 5800' 2½" HOSE - STANDPIPES 4" & 4" INSIDE HOSE RS. SPRINKLERS
WET SYSTEM THROUGHOUT. EXCEPT RS. AUTO SPRINKLED
BY CITY WATER & WORTHINGTON FIRE PUMP. CAPACITY
1500 GALLS PER MINUTE. HEAT: STEAM - LIGHTS & POWER: ELEC. I.E.R.

DOMINO BUILDING
SHIPPING 1st & STORAGE & PACKING 4th
Fire Proof Construction
REINFORCED CONCRETE
11-13.

SHIPPING DEPT.

RAW SUGAR SHED
IRON BUILDING WITH WOOD ROOF SUPPORTED BY STEEL TRUSSES
31.

DOCK

FINISHING HO. 12-14.
STORAGE & SHIPPING 1st
BINS 4th
FIRE PROOF CONSTRUCTION
STEEL FRAME CONSTRUCTION

PAN HO. 21.
STEEL FRAME CONSTR'N
FIRE PROOF CONSTR'N
SHIPPING 1st
BINS 2nd & 3rd
CENTRIFUGAL MACHINES
VACUUM PANS & MIXERS 4th

LIQUOR GALLERY
STEEL FRAME
Fire Proof Constr'n

FILTER BUILDING
52,000 GALS. TANKS
SPRINKLER ON ROOF
ELEV'D 28 18" ROOF
STEEL FRAME CONSTR'N
Fire Proof Constr'n
22 & 23

THIS BUILDING ONLY PARTLY SPRINKLERED

RAW SUGAR WAREHOUSE 1st
TANKS, MIXERS & CENTRIFUGALS ABOVE

STAVE STORAGE 41.

OPEN 1st ON STEEL PIERS
BARREL RUN 24

Fire Proof Constr'n

42 RAISED 5'
COOPERAGE SHOP

CAFETERIA 24.
Fire Proof Constr'n

SHOP 34.
REINFORCED CONC.
Fire Proof Constr'n

388

386

BOX YARDS

66'

66'

LOWMAN ST.

BEASON

MARRIOTT

L. P. 16'

L. P. 14'

PRICE & HEALD., LUMBER YARD

L. P. 10'

L. P. 8'

LUMBER SHED
FIRE PAILS DISTRIBUTED

LUMBER SHED

OFF.

L. P. 20'

GERMAN EMIGRANT HO.

GERMAN EVANG'L CHURCH
HEAT-FURN.-LIGHTS: GAS.

1250

DECATUR

NOT OPENED

Scale of Feet.
50 40 30 20 10 0 50 100 150

DECATUR

391

389

Copyright 1923 by the Sanborn Map Co.