MAY 1901
CAMBRIDGE
M'D.

12

TRENTON ST.

River

Choptank

Cambridge Creek

Cambridge Creek

S. L. WEBSTER & SON, BONE FERTILIZERS.

POWER: STEAM. NO HEAT. FUEL: COAL. NO LIGHT. NO FIRE APP. NO WATCHMAN. ENGINEER LIVES CLOSE BY.

125

Storage 1st Mixing 2d

Lumber Loft 3rd

Small Acid Tank 2d

Storage 1st Acid Tank 2d

Storage.

Oyster Ho.

WELL.

NO EXPOSURE.

SHIPWAY

WINDLASS.

Ice Ho.

Ship Carp'r

Scroll Sawing

Small Piles of Lumber.

SAW & PLANING MILL.

Sawing & Planing 1st

Box Fac. 2d

(IRON RAISED 2.8")

CONVEYOR

Lumber.

Shavings

Lumber

Off.

Hose Ho. Hyd. & 300' 2½" Hose.

Lumber

Small Piles of Lumber.

Lumber Yard

1,500,000 Feet.

Lumber

Off.

MANUFACTURING CO.

Lumber

Hyd. 250' 2½" Hose.

Log Slip

20

Storage of Crates & Baskets.

Storage

215

Pond.

CAMBRIDGE BRIDGE.

Crib

Cooper Shop.

Lumber

Storage of Crates & Baskets.

ARTESIAN WELL

CIST.

ENG. 45 HP.

Barrel Stave Mill & Basket Mill

Storage

Coal Pocket.

15000 GALL. W.T. ELEV. 40'

BLAKE PUMP

ENG.

Machine Shop.

Ware Ho.

Packing 1st

Grinding 2d

Cleaning 3d

Bolting 4-5

PASSAGE

W. Rm 1st Corn Bins 2d

Corn Bins.

CORN & HOMINY MILL.

HAND GRENADES AND CHEMICAL FIRE ESTINGERS THROUGHOUT. SAFETY FIRE BUCKET TANK 2d. 6 BUCKETS. BARRELS OF WATER AND FIRE BUCKETS.

1ST: 1 PACKER.
2D: 7 RUN OF STONE (HARRISON MILL)
2 DEGERMINATORS. 1 BET ROLLS.
16 ELEVATORS. 1 HOMINY DRYER. 2 FANS.
3RD: 5 PURIFIERS. 3 REELS.
2 STEAM DRYERS.
4TH: 2 PURIFIERS. 3 REELS. 1 FAN.
5TH: 4 REELS.
2 CONVEYORS IN CORN BIN.

GENERAL REPORT.

ONE SUNDAY AND 2 NIGHT WATCHMEN. 2 WATCH CLOCKS: ONE IN EACH ENGINE ROOM OF GRIST MILL AND PLANING MILL. HOURLY ROUNDS. POWER: STEAM HEAT: STEAM IN GRIST MILL. NO HEAT IN STAVE OR SAW MILL. FUEL: COAL AT GRIST MILL. WASTE AT STAVE AND SAW MILLS. ONE BLOWER FOR SHAVINGS AT SAW MILL; WASTE CARRIED BY BLAST TO BOILER ROOM AND BR. BLD'G CLOSE BY. LIGHTS: CLOSED OIL LANTERNS. WATER FROM CREEK; ALSO ONE ARTESIAN WELL 150' DEEP AT EACH MILL. #103 AND HOSE AS SHOWN.

BYRN

CHERRY ALLEY.

HAYWARD

GREEN

TRENTON

123

124

125

Storage of Crates & Baskets.

Storage

Shed

Platf'm

T. M. BRAMBLE, OYSTER PACKERS.

Process Kettles

Vats

Ecas

Storage 1st Cans 2d

Shucking 1st Off. 2d

Storage

Storage

Shed.

Oyster Ho.

Oyster Ho.

Oyster Ho.

Landing

2 Grs.

L. B. PHILLIPS & CO. OYSTER PACKERS.

Storage.

Shucking Off. 2d

Packing Off. 2d

Shucking

15 Hand Shucking Lights

Storage

Shed

WOODEN BRIDGE.

CAMBRIDGE & SEAFORD R.R.

10th W.P.

10½ W.P.

MARYLAND AV.

6th W.P.

D.H.

13

Scale of Feet.

50 40 30 20 10 0 50 100 150

Map Division
29 JUL 1955
Library of Congress